Kinston Metropolitan District **Capital Fund Summary** As of 9/6/2023

Active	Active Projects										
CDC II	David No.	Approved Project	Estimated Project	Change in Estimated Project Total From Prior	, ,	Total Expenditures	Estimated Remaining Project				
CFS#	,	Budget	Total	Report	Estimate	thru 07/31/2023	Costs				
	General Capital	100,000	100,000	-	-	24,026	75,974				
2	Kinston Residential Phase 1 (ME 10th) and 1B (ME 11th)	19,860,358	19,860,459	-	101	18,139,954	1,720,505				
3	Millennium East 15th Subdivision	2,846,704	2,846,704	-	·	2,263,612	583,092				
4	Kinston Welcome Center Public Park	1,423,599	1,423,599	-	·	1,403,183	20,416				
5	Millennium East 14th Subdivision	8,097,027	8,097,027	-	-	4,909,395	3,187,632				
6	Millennium East 13th Subdivision	8,603,079	785,006	-	(7,818,073)	510,368	274,638				
7	Millennium East 16th Subdivision	4,401,876	4,401,876	-		2,470,900	1,930,976				
8	Kinston Welcome Center Park Phase 2	187,440	187,560	-	120	132,917	54,643				
9	Millennium East 17th Subdivision	773,558	887,218	-	113,660	477,633	409,585				
10	Millennium East 18th Subdivision	1,141,973	1,153,573	-	11,600	640,775	512,798				
11	Millennium East 19th Subdivision	1,127,422	1,160,462	2,500	33,040	477,291	683,171				
12	Millennium East 15th Subdivision Phase 2	626,797	626,797	-	-	9,207	617,590				
13	Kinston Offsite Drainage	-	300,000	300,000	300,000	-	300,000				
	Totals	49,189,833	41,830,281	302,500	(7,359,552)	31,459,261	10,371,020				

(\$8,563,461) Anticipated Capital Advance

Kinston Metropolitan District Capital Fund Summary - Detail As of 9/6/2023

	Α	В	C	D	E Character Factor and A	F	G	H
	Approved	Approved	Other	Estimated	Change in Estimated	Projected	Total	Remaining
	Project	Contract	Projected	Projected	Project Total	Over/(Under)	Expenditures	Project
	Budget	<u>Amounts</u>	Costs	<u>Total</u>	From Prior Report	Project Budget	thru	Costs
(1) General Capital				(B+C)	Incr/(Decr)	(D-A)	7/31/2023	(D-G)
11 General Capital								
District Planning/Engineering Management	25,000	25,000	0	25,000	0	0	3,590	21,411
District Management	25,000	25,000	0	25,000	0	0	7,763	17,238
District Engineering	50,000	50,000	0	50,000	0	0	12,674	37,326
	100,000	100,000	0	100,000	0	0	24,026	75,974
(2) Project: Kinston Residential Phase 1 (ME 10th) and 1B (ME 11th)								
Indirect Project Costs	2,686,783	2,246,562	0	2,246,562	(3,140)	(440,221)	2,206,929	39,633
Direct Project Costs	15,886,971	17,589,367	0	17,589,367	312,379	1,702,396	15,933,024	1,656,343
Contingency	1,054,268	0	24,530	24,530	(76,903)	(1,029,738)	0	24,530
Warranty Maintenance/Repairs	232,336	0	0	0	(232,336)	(232,336)	0	0
	19,860,358	19,835,929	24,530	19,860,459	0	101	18,139,954	1,720,505
(3) Project: Millennium East 15th Subdivision								
Indirect Project Costs	444,179	546,178	15,000	561,178	0	116,999	441,292	119,886
Direct Project Costs	2,139,377	1,971,136	296,602	2,267,738	5,116	128,361	1,822,320	445,418
Contingency	220,360	0	0	0	(5,116)	(220,360)	0	0
Warranty Maintenance/Repairs	42,788	0	17,788	17,788	0	(25,000)	0	17,788
	2,846,704	2,517,314	329,390	2,846,704	0	0	2,263,612	583,092
(4) Project: Kinston Welcome Center Public Park								
Indirect Project Costs	293,396	297,040	0	297,040	0	3,644	286,346	10,694
Direct Project Costs	1,053,252	1,116,838	0	1,116,838	2,419	63,586	1,116,837	1
Contingency	64,126	9,205	0	9,205	(2,419)	(54,921)	0	9,205
Warranty Maintenance/Repairs	12,825	516	0	516	0	(12,309)	0	516
	1,423,599	1,423,599	0	1,423,599	0	0	1,403,183	20,416
(5) Project: Millennium East 14th Subdivision								
Indirect Project Costs	985,414	651,204	245,582	896,786	0	(88,628)	538,647	358,139
Direct Project Costs	6,338,286	5,406,745	1,666,730	7,073,475	0	735,189	4,370,748	2,702,727
Contingency	646,561	0	0	0	0	(646,561)	0	0
Warranty Maintenance/Repairs	126,766	0	126,766	126,766	0	0	0	126,766
	8,097,027	6,057,949	2,039,078	8,097,027	0	0	4,909,395	3,187,632
(6) Project: Millennium East 13th Subdivision								
Indirect Project Costs	1,256,834	745,067	39,939	785,006	0	(471,828)	510,368	274,638
Direct Project Costs	6,559,147	0	0	0	0	(6,559,147)	0	0
Contingency	655,915	0	0	0	0	(655,915)	0	0
Warranty Maintenance/Repairs	131,183	0	0	0	0	(131,183)	0	0
	8,603,079	745,067	39,939	785,006	0	(7,818,073)	510,368	274,638
(7) Project: Millennium East 16th Subdivision								
Indirect Project Costs	563,207	446,330	0	446,330	16,500	(116,877)	322,277	124,053
Direct Project Costs	3,420,714	3,716,557	118,863	3,835,420	78,198	414,706	2,148,623	1,686,797
Contingency	349,541	0	51,712	51,712	(94,698)	(297,829)	0	51,712
Warranty Maintenance/Repairs	68,414	0	68,414	68,414	0	0	0	68,414
	4,401,876	4,162,887	238,989	4,401,876	0	0	2,470,900	1,930,976

Kinston Metropolitan District Capital Fund Summary - Detail As of 9/6/2023

	A	В	С	D	E	F	G	Н
	Approved	Approved	Other	Estimated	Change in Estimated	Projected	Total	Remaining
	Project	Contract	Projected	Projected	Project Total	Over/(Under)	Expenditures	Project
	<u>Budget</u>	<u>Amounts</u>	Costs	<u>Total</u>	From Prior Report	Project Budget	thru	Costs
				(B+C)	Incr/(Decr)	(D-A)	7/31/2023	(D-G)
[8] Project: Kinston Welcome Center Park Phase 2								
Indirect Project Costs	187,440	187,560	0	187,560	0	120	132,917	54,643
Direct Project Costs	0	0	0	0	0	0	0	0
Contingency	0	0	0	0	0	0	0	0
Warranty Maintenance/Repairs	0	0	0	0	0	0	0	0
	187,440	187,560	0	187,560	0	120	132,917	54,643
(9) Project: Millennium East 17th Subdivision								
Indirect Project Costs	773,558	887,218	0	887,218	0	113,660	477,633	409,585
Direct Project Costs	0	0	0	0	0	0	0	0
Contingency	0	0	0	0	0	0	0	0
Warranty Maintenance/Repairs	0	0	0	0	0	0	0	0
	773,558	887,218	0	887,218	0	113,660	477,633	409,585
(10) Project: Millennium East 18th Subdivision								
Indirect Project Costs	1,081,681	1,093,281	0	1,093,281	0	11,600	580,484	512,797
Direct Project Costs	60,292	60,292	0	60,292	0	0	60,292	0
Contingency	0	0	0	0	0	0	0	0
Warranty Maintenance/Repairs	0	0	0	0	0	0	0	0
	1,141,973	1,153,573	0	1,153,573	0	11,600	640,775	512,798
(11) Project: Millennium East 19th Subdivision								
Indirect Project Costs	1,127,422	1,160,462	0	1,160,462	2,500	33,040	477,291	683,171
Direct Project Costs	0	0	0	0	0	0	0	0
Contingency	0	0	0	0	0	0	0	0
Warranty Maintenance/Repairs	0	0	0	0	0	0	0	0
	1,127,422	1,160,462	0	1,160,462	2,500	33,040	477,291	683,171
(12) Project: Millennium East 15th Subdivision Phase 2								
Indirect Project Costs	58,319	0	68,270	68,270	9,951	9,951	9,207	59,063
Direct Project Costs	507,570	221,128	276,491	497,619	(9,951)	(9,951)	0	497,619
Contingency	50,757	0	50,757	50,757	0	0	0	50,757
Warranty Maintenance/Repairs	10,151	0	10,151	10,151	0	0	0	10,151
	626,797	221,128	405,669	626,797	0	0	9,207	617,590
(13) Project: Kinston Offsite Drainage								
Indirect Project Costs	0	263,950	36,050	300,000	300,000	300,000	0	300,000
Direct Project Costs	0	0	0	0	0	0	0	0
Contingency	0	0	0	0	0	0	0	0
Warranty Maintenance/Repairs	0	0	0	0	0	0	0	0
. , .	0	263,950	36,050	300,000	300,000	300,000	0	300,000
Grand Total of all Projects	49,189,833	38,716,636	3,113,645	41,830,281	302,500	(7,359,552)	31,459,261	10,371,020

ME 16 LDA Escrow (District/Builder Funds)
ME 15 Phase 2 LDA Escrow (District/Builder Funds)
Estimated Remaining Costs*
Anticipated Capital Advance**
(\$1,0371,020)
(\$8,563,461)

\$17,876,618 is available for contracting through authorized capital advances.

^{*} Remaining costs include uncontracted costs of \$3,113,645.

^{**}Funding of \$8,563,461 will be provided through capital advances, pending agreements, and future bond proceeds.